

Starlight project work report as at 8th/Nov/ 2017

DAILY SITE REPORT			
PROJECT TITLE	PROPOSED STARLIGHT ORPHANAGE HOUSE		
CONTRATOR: MGBK Building Contractors LTD (Uganda)			
DATE	DAY	REPORT NO.	
8th/10/2017	WEDNESDAY	002	
TEMPERATURE		CONDITIONS	
LOW		A.M	P.M
ABOUT 21 ⁰ C		PARTLY CLOUDY	RAIN
WORK MEN/VISITORS			
1	ALL THE 3(THREE) MGKB DIRECTORS		
2	KIBOGA DISTRICT PUBLIC HEALTH OFFICER		
3	STARLIGHT DIRECTOR		
ACIVITIES CARRIED OUT			
1	MARKING OF NEW STARLIGHT ORPHANAGE HOUSE		
2	OBTAINING BUILDING PERMIT		
TESTS AND INSPECTIONS			
1	inspection was carried out by the district health officer		
2	No tests were carried out		
SAFETY			
1	No. SERIOUS INJURY WAS SUSTAINED		

Description of Activities carried out

1. Building permit

Today we managed to meet the public health officer on issues concerning the building permit, we managed to take him to the site to carry out site inspection. After carrying out the site inspection I jimmy went with him to sign on the plans.

He signed and recommended plans for approval by the engineer.

The engineer signed and approved but he didn't have his stamp in office because the assistant had

gone with the stamp in the field where they are opening up new roads.

He gave us the commencement letter which is attached there in and he promised to deliver the approved plans and stamped permit to us the on Friday in Kampala.

2. marking off the proposed building on ground

We have marked off the boundaries of the proposed Starlight orphanage house as per the site layout plan in the presence of the district representative who acted on behalf of the district engineer on site.

REMARKS

We would like to thank Starlight sponsors for the patience exhibited.

We therefore request them to start preparing funds for construction because it's approaching rainy season and we would like to finish the project before the situation worsens.

BEST REGARDS FROM MGKB DIRECTORS

1. VOLKER GOEBEL
2. BOTYO GEORGE
3. MUGASHO RICHARD
4. KASOLE JIMMY